BRIHANMUMBAI MUNICIPAL CORPORATION.

No. Dy.Ch.E./ 2109 / Roads/City / dt -

From the Office of Dy. Ch. Engg. (Roads)City 1st Floor, Kamar CHSL, Grant Road (E), Mum. -7.

To,

M/s Dev Engineers,

307, Jalaram Business Centre, Ganjawala Lane, Near Chamunda Circle, Borivali (West), Mumbai-400092. E-mail:- devengineers009@gmail.com

Sub: AC-175: Restoration & improvement of B.G.Kher Road in Mastic & allied works in 'D' ward in Zone-I, City Division.

Ref: 1) Work Order: - Dy.Ch.Eng./ 9547/ Rds/City dtd.10.03.2022.

- 2) Dy.Ch.E./1073/ Roads/City dt.29.04.2022.
- 3) Dy.Ch.E./1295/ Roads/City dt. 06.05.2022.
- 4) Your letter dated 13.05.2022

Gentlemen,

The above subjected work is entrusted to you vide above reference work order dated 10.03.2022 and date of commencement is 14.03.2022. During routine site visit on dtd. 23.05.2022 following defects are observed:-

- 1) Debris & Construction material found stacked from Ch. 0- Ch. 60. & from Ch. 210 to Ch 310. Remove the debris immediately & all construction material shall be stacked properly at one location.
- 2) Honeycombing is observed at certain stretches of side walls of duct between Ch.260 to Ch 280. Rectify the same immediately.
- 3) Portion of the damaged wall from Ch. 124 To Ch. 131 needs to be attend immediately.
- 4) Curing for PCC, raft & duct wall found not satisfactory.
- 5) Progress of rock anchoring work found slow from Ch 141 to Ch 208. Expedite the work by deploying manpower & machinery.

- 6) Damaged portion of compound wall from approx. Ch 292 to Ch 310 need to be safe guard properly to avoid untoward incident.
- 7) Levelling, watering & rolling throughout the entire carriageway on excavated portion needs to be carry out before monsoon on priority.
- 8) Ongoing work of utility duct shall be completed in all respect before 31st May 2022.
- 9) Entire work From Ch 0 to Ch 400 required to be brought to the safe stage on priority before 31st May 2022.
- 10)Site Laboratory is not found in working stage. Necessary arrangements shall be made immediately to start functioning of site laboratory.

In view of above, you are hereby directed to carry out the work in full swing and deploy manpower and machinery. Also comply the above points on top priority. Failing which action as per tender condition will be initiated against you. Further penalty of Rs.20000/- is imposed on you for the above lapses.

Ex. Engg. (Roads) City - III